EXTENSION OF TIME PROPOSAL

1	Name of work	Development and removal of oversandy earth in Outlet approach park in work No 8.
2	Amount of Work Portion	13,46,672/-
3	Estimated Cost	15.00 Lakhs.
4	Name of contractor	K. Anil Kumar
5	Agreement No.	237/28/02/2016.
6	No. and date under which work order issued	237/28/02/2016
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	20/05/2016.
9	Date of receipt of application in the sub division office	20/05/2016.
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	90%
12	Work carried out during 1st extension	10%
13	Work carried out during 2nd extension	-
14	Time now applied for	60 days.
15	Date of recommending time limit applied for	30/07/2016.
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	30/07/2016.
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Due to public interference, Labour sorted out amicably.
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪ
ಬೆಂಗಳೂರು-560092

Chief Engineer
Yelahanka Zone, Bangalore-92